## DCA Start-up Report & Warranty Registration Warranty Void Unless Completed and Copy Sent to DCA Immediately After Start-up

Installation Name:			
Installation Address:			
Dehumidifier Model Number:		Serial Number:	
Remote Condenser Model Number:		Serial Number:	
Form Completed By:	Signature:	Date:	
Installing Contractor Company Name:			
End User or Owner:	Signature	Date:	,
Installing Contractor Address:		City:	State:
Telephone:		Fax:	E-mail:
BEFORE STARTING CHECKLIST			
BE SURE TO STUDY I/O/M MANUAL Call DCA If There Are Any Questions PH# (262) 377-7501			
Refrigerant Added To System By Installer:	LBS.		
Line Set Tube Size Installed: HOT GAS (A		LIQUID (B)	OD
LINE SET LENGTH:	FT Long		
REMOTE CONDENSER LOCATION:	FT Above	FT Below	the Dehumidifier
RE-TIGHTEN ALL ELECTRICAL CONNECTIONS			
CHECK COMPRESSOR CONTACTOR FOR ANY DEFECTS			
CHECK and RECORD TRANSFORMER PRIMAR		ER VOLTAGE	
CHECK and RECORD SECONDARY FOR 24 VC			
CHECK COMPRESSOR ROTATION (3 PH SCR	JLL ONLY) DO NOT AL	LOW UNIT TO RUN B	SACKWARDS
Flactoria de Dancor Dancor de			
Electrical Power Requirements:			
Compressor	L1 - L2	L2 - L3	L3 - L1
Actual Supply Voltage			
Compressor Voltage			
Compressor Amperage (Nameplate)			
Compressor Running Amps (RLA)			
Blower Motor	L1 - L2	L2 - L3	L3 - L1
Actual Supply Voltage			
Blower Motor Voltage			
Blower Motor Amperage (Nameplate)			
Blower Motor Running Amps (FLA)			
Note: To Obtain Adequate Readings, Allow Unit To Operate A Minimum of 10 Minutes Between Every Operation Or Adjustment			
	System Performance		
STATIC AIR PRESSURE DROP ACROSS REHEAT CONDENSER		(Compare To Label On DCA Unit)	
	DEHUMIDIFY	AIR COOLING	POOL WATER HTG.
Record Entering Air Temperature			
Record Leaving Air Temperature			
Record Room Relative Humidity			
Compressor Discharge Pressure			
Compressor Suction Pressure			
Sight Glass Condition Clear? ( Y / N )			
Outside Air Temperature			
Notes:			